

# U.S. 167 Schedule

## *Louisiana's TIMED Program*

<b>Project Segment</b>	<b>Status (% complete or start date)</b>
Lillie to Arkansas State Line	Mid 2006
LA 2 Alternate to Lillie	Late 2006
State Route in Bernice	22% complete
Dubach to Bernice	Mid 2006
State Route in Dubach	24% complete
Junction LA 822 to Dubach	Mid 2006
Vienna to Junction LA 822	Late 2005
Ruston to Vienna - Clearing & Grubbing	
Ruston to Vienna	8% complete
LA 3061 to Mills Avenue (Ruston)	
Jackson Line to Junction LA 3061	80% complete
Quitman to Lincoln Line	Early 2006
North Hodge to Quitman	Late 2008
State Route in North Hodge	
Relocation of US 167 (Jonesboro)	
Junction LA 1236 to Jonesboro	Early 2007
Winnfield to Junction LA 1236	Early 2007
State Route in Winnfield - Clearing & Grubbing	
State Route in Winnfield	16% complete
Grant Line to Winnfield	Early 2007
Dry Prong to Winn Line	Mid 2007
State Route in Dry Prong	Mid 2007
Bentley to Dry Prong	Late 2007
Junction LA 3225 to Bentley	Late 2005

<b>Green</b>	=	<b>Complete</b>
<b>Yellow</b>	=	<b>Under Construction</b>
-----		
<b>Early</b>	=	<b>Jan. - Apr.</b>
<b>Mid</b>	=	<b>May - Aug.</b>
<b>Late</b>	=	<b>Sept. - Dec.</b>

Last Updated March 2005

\*\*All information subject to change\*\*