



# U.S. 171

## Lake Charles to Shreveport

Project Segment	Status (% complete or start date)
Grand Cane to Kickapoo	
Mansfield to Grand Cane	
KCSRR Crossing in Mansfield	
State Route in Mansfield	Early 2008
Sabine Line to Mansfield (S)	15% complete
Converse to Desoto Line	
Noble to Converse	
Zwolle to Noble	
State Route in Zwolle	13% complete
Many to Zwolle	83% complete
State Route in Many	82% complete
Florien to Many	Late 2006
State Route in Florien	
Hornbeck to Florien (southbound lanes)	20% complete
Anacoco to Hornbeck	
U.S. 171 at U.S. 190 (Deridder)	
Longville - Deridder N. Sect.	75% complete
Longville - Deridder M. Sect.	77% complete
Longville - Deridder S. Sect.	97% complete
Ragley to Longville	
MRRR Overpass (Ragley)	72% complete
Gillis to Ragley	85% complete
Newton to Gillis	

Green = Complete	Early = January - April
Yellow = Under Construction	Mid = May - August
	Late = September - December

Last Updated September 2006  
 \*\*All information subject to change\*\*