



U.S. 165

I-10 to Bastrop & then on U.S. 425 to the Arkansas State Line

Project Segment	Status (% complete or start date)
Log Cabin to Arkansas State Line	88% complete
Bastrop to Log Cabin	33% complete
LA 841 to Rilla	
Caldwell Line to LA 841	
Junction LA 847 to Quachita Line	
Columbia to Junction LA 847	
State Route in Columbia	
Grayson to Columbia	
LA 843 to Grayson	
Olla to LA 843	
State Route in Olla	
Tullos to Olla	
Georgetown to Tullos	
LA 123 to Georgetown	
LA 524 (S) to LA 123	
Pollock to LA 524	
Railroad Overpass to Pineville Expressway	
Red River Bridge to Fort Buhlow	Mid 2010
Woodworth to Junction LA 488	
Forest Hill to Woodworth (N. Section)	
Glenmora to Woodworth	
State Route in Glenmora	
Oakdale to Glenmora	
Oberlin to Oakdale	
State Route in Oberlin	
Kinder to Oberlin	
State Route in Kinder	
Fenton to Kinder	
State Route in Fenton	
Junction I-10 to Fenton	

Green = Complete	Early = January - April
Yellow = Under Construction	Mid = May - August
	Late = September - December

Last Updated June 2010
 All information subject to change